

SL No.	Description	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
			Qty.	Cost	Qty.	Rate Rs.	P. Amount	Qty.	Cost	
1	Earth work excavation for foundation of building water sanitary lines and electrical conduits either in pits or in trenches 1m and above in width, in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clogs complete as per specifications (Page No. 5, Item No. 2.4)	Cum			140.4	299.98	42,117.19	140.4	42,117.19	
2	KSRB 4-1.3: Providing and laying in position plain cement concrete cum 3,973.00 of mix M7.5 with ope cement @ 180kg, with 40mm and down size graded granite metal coarse ggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. pecification No. KBS 4.1, 4.2 (Page No. 12, Item NO. 4.3)	Cum			43.46	5159.02	2,24,214.62	43.46	2,24,214.62	
3	Providing and constructing granite /trap/ basalt size stone masonry in foundation with cement mortar 1:6, stones hammerdressed complete as per specifications (Page No. 23, Item No. 5.6)	Cum			53.26	4438.20	2,36,371.43	53.26	2,36,371.43	
4	Providing and onstructing granite /trap/ basalt size stone masonry in basement with cement mortar 1:6, edges of stones chisledressed in courses not less than 15cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications (Page No. 23, Item No. 5.9)	Cum			40.61	5305.30	2,15,440.80	40.61	2,15,440.80	
5	Providing ruled pointing to coursed stone masonry with cement mortar 1:3 20mm deep, after raking joints to depth of 20mm neeely lining, including cost of materials, labour, curing complete as per specifications (Page No. 113, Item No. 15.3)	Sqm			63.73	103.88	6,621.31	63.73	6,621.31	
6	Providing and laying in position plain cement concrete of nominal mix 1:2:4 using 20mm and down size graded granite metal machine mixed concrete liad in layers not exceeding 15cms thick well compacted in foundation plinth and cills including cost of all materials, labour HOM of machinery, curing complete as per specifications (Page No. 12, Item No. 4.6)	Cum			4.86	5767.96	28,047.73	4.86	28,047.73	
7	Filling avaiable excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms in depth compacting each deposited layers by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specification (Page No.6, Item No. 2.10)	Cum			127.90	134.62	17,217.90	127.9	17,217.90	
8	Providing and laying in position reinforced cement concrete of nominal mix 1:1.5:3 with 20mm (M20) and down size graded granite machine mixed , concerte laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, stair case, lintels retaining walls,return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttress, string or lacing courses, parapets, coping bed blocks, anchors blocks, plain windows cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing complete as per specifications (Page No. 13, Item No. 4.11)	Cum			62.76	5989.36	3,75,879.11	62.76	3,75,879.11	
9	Providing and laying in position reinforced cement concrete 1:1.5:3 (M20) with 12mm and down size graded metal, machite mixed, well compacted for plain chejja of 7.5cms. Average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery specification (Page NO. 14, Item No. 4.19)	Sqm			7.83	483.36	3,784.38	7.83	3,784.38	
10	Providing and fabricating TMT . Steel (cold, Twisted) reinforcement for R.C.C. work including straightening, cutting, bending, hooking,placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design(laps and wastage shall not measured and paid) cost of materials, labour. HOM of machinery complete as per specifications (Page NO. 17, ltm. NO. 4.46) Fe 500	Tonne			13.09	59413.00	7,77,716.17	13.09	7,77,716.17	
11	Providing and removing centering shuttering strutting propping etc., and removal of form work for columns, pillars, abutments, post and struts square/ rectangular/ polygon in plan including cost of all materials labour complete as per specification (Page No.16, Item No. 4.32)	Sqm			91.26	387.96	35,405.23	91.26	35,405.23	
12	Providing and removing centering shuttering strutting propping etc., and removal of form work for sides and soffits of beams beam houchings cantilever girders bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specification (Page No. 16, item No. 4.34)	Sqm			207.29	271.36	56,249.05	207.29	56,249.05	
13	Providing and removing centering shuttering strutting propping etc., for chejjas, corbels etc., including edges including cost of all materials, labour complete as per specifications (Page No. 16, Item No.4.37)	Sqm			30.96	286.20	8,860.75	30.96	8,860.75	
14	Providing and removing centering, shuttering, strutting propping etc., and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials labour complete as per specification (Page No. 16, Item No.4.38)	Sqm			20.64	503.50	10,392.24	20.64	10,392.24	

Sl. No.	Description	Unit	Previous Measurement		Present Measurement			Total Upto Date		Remarks
			Qty.	Cost	Qty.	Rate Rs.	P. Amount	Qty.	Cost	
15	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landing, balconies and likes thickness upto 200mm including cost of materials, labour complete as per specification (Page No. 15, Item No. 4.29)	Sqm			187.50	583.00	1,09,311.10	187.5	1,09,311.10	
16	Providing and constructing pre cast concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 masonry (quoins, jamb, closer blocks) with solid concrete blocks of size 40x20x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc., complete as per superstructure (Page No. 23, Item No. 5.27)	Sqm			255.90	993.22	2,54,164.99	255.9	2,54,164.99	
17	Providing and constructing pre cast concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 masonry (quoins, jamb, closer blocks) with solid concrete blocks of size 40x10x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc., complete as per superstructure (Page No. 23, Item No. 5.28)	Sqm			76.83	758.96	58,310.34	76.83	58,310.34	
18	Providing Honne wood frames of doors windows, clerestory windows, ventilators and other frames wrought, framed of assembled including making plaster grooves (excluding cost of materials, labour, HOM of machineries complete as per specifications Page No. 51, Item No. 9.11)	Cum			0.21	109026.30	22,895.20	0.21	22,895.20	
19	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm, thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries completed as per specification (excluding cost of fixtures) Page No. 51, Item No. 9.15)	Sqm			12.60	4921.58	62,011.91	12.6	62,011.91	
20	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 35mm. Thick with bottom and lock rail 180mm wide top rail and styles 100mm wide as per drawings and panels of 18mm thick is exteriors grade melamine impregnated prelamination particle board colour on one sides including cost of materials, labour, HOM of machineries complete as per specifications (excluding cost of fixtures) (Page No. 53, Item No. 9.38)	Sqm			6.00	3559.48	21,356.88	6	21,356.88	
21	Providing and fixing M.S. grill work for windows and ventilator weighing 21kg/Sqm using M.S. flats, or M.S square rods or combination of M.S. flats and steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures labour and HOM of machinery specifications (Page 32, Item No. 7.9)	Sqm			1,483.02	82.68	1,22,616.09	1483.02	1,22,616.09	
22	Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 122.2x31.75mm with 1.2mm thick, bottom section weight of 0.695 kg per m, sides and top section of 1.3mm thick weight of 0.659 kg per m and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick of 0.417 kg per m shutter outer side 40mmx18mm, 1.25mm thick weight of 0.417 kg per m, shutter interlock section 40mmx 26.7mm, 1.1mm thick, weight of 0.469 kg per m the shutter mounted on nylon roller with approved quality of fixture such as aluminium tower bolts etc., and providing and fixing 5.5mm thick plain glass of shutter fitted with rubber beading aluminium section anodized 12 to 15 microns including cutting to required length, joints mitred sub dividing the frame tenonned revited in the assembled frame stiffened with end clips at corners angles etc., and fixed to walls, lintles, floor beams or cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, alluminium section pre treated for removal of any rust and coated with greasy or non adhesion of motor and other sticky materials (this coating should be cleaned after installation) including cost of all materials , fixtures labour and HOM at machinery complete as per specificaions (Page No 34, item No. 7.12.1)	Sqm			26.82	3771.48	1,01,151.09	26.82	1,01,151.09	
23	Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmX10mmX2mm braced with flat iron diagonals 20mmx5mm size with top and bottom rails of T Iron sections of 40X40X6mm with 38mm dia steel pulleys complete with bolts and nuts, locking arrangements, stoppers, handles coat of red lead paint, cost of materials, labour, HOM of machinery complete as per specifications size of gate 2.4mX1.4m (Page No. 31, Item No. 7.1)	Sqm			6.75	4274.98	28,856.12	6.75	28,856.12	
24	Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering: providing and removing scaffolding, including cost of materials labour curing complete as per specifications (page No.113, Item No.15.15)	Sqm			506.42	284.50	1,44,076.49	506.42	1,44,076.49	
25	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling includng rounding off corners wherever required smooth rendering providing and removing scaffolding including cost of materials, labour curing complete as per specification (Page No. 114, Item No. 15.21)	Sqm			178.06	225.04	40,071.00	178.06	40,071.00	
26	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications (Page No. 115, Item No. 15.33)	Sqm			684.48	29.15	19,952.59	684.48	19,952.59	

SL No.	Description	Unit	Previous Measurement			Present Measurement			Total Up to Date		Remarks
			Qty.	Cost		Qty.	Rate	Amount	Qty	Cost	
27	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering. Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications (Page No.114, Item No.15.18)	Sqm				412.23	301.99	1,24,489.34	412.23	1,24,489.34	
28	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over existing floor in CM 1:1 at 20mm thick (average) and pointed with white/ grey pigment etc., complete (Page No.107, Item No.14.47.1)	Sqm				331.69	2776.14	9,20,826.21	331.69	9,20,826.21	
29	Providing and laying integral cement based water proofing treatment including preparation of surface as required for treatment of roofs, balconies terraces etc., consisting of following applications a) applying and grouting a slurry coat of neat cement using 2.75 kg per sqm of cement admixed with proprietary water proofing compound conforming to IS 2645 over the RCC slab after cleaning the surface before treatment b) laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admix with proprietary water proofing compound conforming to IS 2645 over 20mm thick layer of cement mortar 1:5 admix with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs c) after two days of proper curing applying a second coat of cement slurry admix with proprietary water proofing compound d) finishing the surface with 20mm joint less cement mortar of mix 1:4 admix with proprietary water proofing compound wall finally finishing the surface with travel and neat cement slurry and making o 300 x 300 mm square e the whole terrace so finished shall be flooded with water for a minimum period of two weeks curing and final test including cost of materials labour complete as per specifications (Page No.66, Item No.10.3)	Sqm				157.42	327.54	51,561.35	157.42	51,561.35	
30	Providing and fixing on wall surface 4.0kg/75sq.cm H.D.P.E. rain down water pipes 90mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, complete as per specification (Page No.47, Item No.8.18)	Mtr				24.00	453.68	10,888.32	24	10,888.32	
31	Providing and fixing white vitreous china clay, water closet Orissa pattern of size 580x440mm with integral type footrests, 100mm S or P trap, (approved make) cuttings and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications (Page No.77, Item No.12.4)	Pan				6.00	2290.66	13,743.96	6	13,743.96	
32	Providing and fixing white vitreous china clay flat back wash basin size 630x450mm with a single of 15mm C.P. brass pillar taps with C.I./ M.S. brackets 32mm C.P. brass waste of standard pattern, painting of fittings and brackets, cuttings and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications (Page No.81, Item No.12.24)	Unit				6.00	3187.42	19,124.52	6	19,124.52	
33	Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litre PVC automatic flushing cistern, C.I./M.S. bracket, standard flush pipe and c.P. brass spreaders with brass union and G.I./C.I. Clamp Complete painting of fitting and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specification (Page No.78, Item No.12.7)	Unit				3.00	3145.02	9,435.06	3	9,435.06	
34	Providing colour glazed tiles of all sizes 10mm thick for flooring, treads of steps and landing laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing using white cement, with matching colour pigment, including cost of a materials, labour, curing, complete as per specifications (30 X45) (Page No.106, Item No.14.41.3)	Sqm				19.39	1186.14	22,999.25	19.39	22,999.25	
35	Providing skirting, dado rises of steps with colour glazed tiles 15x15 cms 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (Exclude cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials labour complete as per specifications (Page No.106, Item No.14.41)	Sqm				84.54	1136.32	96,071.31	84.54	96,071.31	
36	Providing and fixing 7.5cms to 15cms dia NP grating 100mm dia (page no 88, Item No.12.111)	Each				6.00	169.60	1,017.60	6	1,017.60	
37	Providing and fixing C.I. Nahani trano of approved make conforming to ISI specifications and construction of Cistern in CC 1:2:4 as per directions (Rate is inclusive of cost of materials and fixture and conveyance of materials to work spot) 10cms to 7.5cms Page no. 88, Item No.12.113.1)	Each				6.00	265.00	1,590.00	6	1,590.00	
38	Providing and fixing chlorinated poly vinyl chloride (CPVC) pipes conforming to ISI 5778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing, this includes jointing of pipes and fittings with one step CPVC solvent cement and the cost of cutting chases & making good the same including testing of joints complete 20mm nominal OD Pipes (Page No.96, Item No.13.86.2)	Mtr				100.00	222.60	22,260.00	100	22,260.00	
39	Providing and fixing in position brass stop cock of approved quality 15mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications (Page no.9) Item No.13.26)	Each				6.00	170.66	1,023.96	6	1,023.96	

Sl. No.	Description	Unit	Previous Measurement			Present Measurement			Total Up to Date		Remarks
			Qty.	Cost		Qty.	Rate Rs. P.	Amount	Qty	Cost	
40	providing and fixing in position brass gate valve with C.I. Wheel of approved quality (Screwed end) 20mm nominal bore including cost of all materials labour and H.O.M of Equipments with all lead complete as per specifications (Page No.91, Item No. 13.33)	Each				6.00	433.54	2,601.24	6	2,601.24	
41	Providing and fixing on wall surface 4.0kg /Sq.cm H.D.P.E. rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs screws, including cost of materials,labour, complete as per specifications (Page No. 47, item No. 8.19)	Mtr				70.00	602.08	42,145.60	70	42,145.60	
42	Providing NP/CP waste union conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete 32mm dia (Page No. 95, Item No. 13.81.1)	Each				6.00	132.50	795.00	6	795.00	
43	Construction brick masonry inspection chamber 450x450mm and 450mm depth (clear inside dimension) for single pipes line using table moulded non-modular bricks of class designation 50 in cement mortar 1:5 C.I. cover with frame (light duty) 450x450mm (Page No.73, Item No.11.30.2)	Nos				4.00	5664.64	22,658.56	4	22,658.56	
44	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, H.O.M of equipments and testing complete as per specifications (For 1000 litre capacity) page No. 94, Item No. 13.78)	Nos				2.00	8975.02	17,950.04	2	17,950.04	
45	Providing and applying painting two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications with primer (Page No. 117, Item No. 15.51.2)	Sqm				684.48	95.40	65,299.39	684.48	65,299.39	
46	Extra for providing and applying every subsequent coat of painting with plastic emulsion paint of approved brand and shade for Item No.15-15.1 and 15.53 cost of materials, labour complete as per specifications (Page No.118, Item No.15.52.3)	Sqm				684.48	31.80	21,776.46	684.48	21,776.46	
47	Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered materials, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications (Page No. 118, Item No. 15.53.2)	Sqm				412.23	89.04	36,704.96	412.23	36,704.96	
48	Extra for providing and applying every subsequent coat of water proofing cement paint of approved brand and shade for item No.15-16.1 cost of materials,labour,complete as per specifications (Page No.118, Item No.15.53.3)	Sqm				412.23	28.62	11,798.02	412.23	11,798.02	
49	Applying priming coat over new wood surface and/ or wood based surface after preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting liquid wood filler, for varnish including cost of materials,labour, complete as per specifications (Page No. 119, Item No. 15.59)	Sqm				262.47	43.46	11,406.95	262.47	11,406.95	
50	Providing and applying painting two coats (excluding priming coat) on new wood surface and/ or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials,labour, complete as per specifications (Page No.119, Item No.15.60)	Sqm				262.47	89.04	23,370.33	262.47	23,370.33	
51	Extra over item No.15-17.6 for applying every subsequent coat of enamel paint to give an even shade after cleaning the surface of all dirt and foreign matter, sand papering including cost of materials, labour, complete as per specifications (Page No.119, Item No.15.60.2)	Sqm				262.47	50.88	13,354.47	262.47	13,354.47	
	Total							45,87,462.30		45,87,462.30	
	Certificate							45,85,363.00		45,85,363.00	
1	Certified that the contractor has done the work satisfactorily and found correct										
2	There are no departmental issues to the work.										
3	Private vehicle has been engaged for conveying of silt, debris, muck, etc.										

AE6/SSD/SBR/000025 dt 21/07/18

CONTRACT CERTIFICATE

No. First & Final Bill

(For Other Works)

Date:

Division: Dasarahalli, BBMP

Sub Division: Shettyhalli, BBMP

Bill Received No.

Dated:

Cash Book Voucher No.

Dated:

Schedule Docket No.:

Head Account:

Estimated Cost: 50.00 Lacs

Work Code: 013-17-000022

Name of Work (As per Sanctioned estimate): Construction of Bangalore one office and tax office multipurpose building in Ward no 13 in Shettyhalli sub division

Name of Contractor and Full Address: M/s. Benaka Developers and Projects Pvt Ltd, #34, 2nd Floor, 2nd Cross, Sampige Road, Malleshwaram, Bengaluru - 560003

Reference to Agreement No.: BBMP/EE/DD/Ten/01/2017-18, Dated: 28.04.2017

Certified that the measurements were taken by me on 30/06/2018 and recorded of Pages 416144/1 to 416163/1 & 416182/1 to 416189/1

of measurement Book No 4162/15-16 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 10/7/2018 and found correct. The Work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of account have been actually bought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of payment:

- 1) Total Value of work done or supplies and made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) Balance
- 4) Deduct Payment:

a) Amount of previous payment as in the Office Cash Book Voucher

No..... Dated..... S.D. No.....

Amount adjusted towards cash advance recovery of

- b) Payments } cost store or other materials supplied
- Now } recovery of amount creditable to this/other work
- Made } amount paid on this bill Cheque /Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No.....

Dated.....less adjustments.

7) Net amount due to or from Contractor Unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within Value of Government materials supplied.

Total amount adjusted -

Sub-Division Officer

ನಕಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ದಾಸರಾಹಳ್ಳಿ ವಿಭಾಗ
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಿ.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

1st and Final Bill - 4585363 = 00

91708 = 03 IT - 4585450 = 00

Lol - 45854 = 00

LP - 59217 = 00 1556103 = 00

CBF - 4585 = 00 201464 = 00

Net - 4429753 = 00 4383899 = 00

For Benaka Developers And Projects Pvt. Ltd

Contractor's Signature
Managing Director

Received Rs.....(in words).....

By cash and by adjustment of payment as per memorandum
(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated.....

Signature of Contractor

Paid by me by Cheque No.....

Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

For Benaka Developers And Projects Pvt. Ltd

Signature of Contractor

Audited and admitted for Rs. 4585363 = 00

Passed by Cheque for Rs. 4429753 = 00

(.....) 4383899 = 00

(.....) 1556103 = 00

(.....) 201464 = 00

(.....) 4383899 = 00

Executive Engineer

BBMP Dasarahalli Division